



FUNDAÇÃO UNIVERSIDADE DO ESTADO DE MATO GROSSO

CRONOGRAMA FÍSICO - FINANCEIRO

ÍTEM	ESPECIFICAÇÃO	VALOR	peso%	DIAS			DIAS			%	TOTAL
				%	00 - 30	%	31-60	%	61-90		
CONSTRUÇÃO DE SALA DE AULA EM ALVENARIA / AMPLIAÇÃO											
1.0	ADMINISTRAÇÃO LOCAL DE OBRA	R\$ 57.975,53	28,63%	30,00%	17.392,66	35,00%	20.291,43	35,00%	20.291,43	100%	57.975,53
1.0	SERVIÇOS PRELIMINARES	R\$ 5.530,64	2,73%	100,00%	5.530,64					100%	5.530,64
2.0	FUNDAÇÃO	R\$ 22.414,61	11,07%	50,00%	11.207,30	50,00%	11.207,30			100%	22.414,61
3.0	PAREDES E PAINÉIS	R\$ 31.787,46	15,70%	10,00%	3.178,75	40,00%	12.714,98	50,00%	15.893,73	100%	31.787,46
4.0	COBERTURA E PROTEÇÕES	R\$ 26.662,62	13,17%			20,00%	5.332,52	80,00%	21.330,09	100%	26.662,62
5.0	REVESTIMENTO	R\$ 14.091,95	6,96%	20,00%	2.818,39	30,00%	4.227,59	50,00%	7.045,98	100%	14.091,95
6.0	PAVIMENTAÇÃO	R\$ 25.179,85	12,43%			50,00%	12.589,93	50,00%	12.589,93	100%	25.179,85
7.0	INSTALAÇÕES ELÉTRICAS	R\$ 18.853,01	9,31%	10,00%	1.885,30	40,00%	7.541,20	50,00%	9.426,51	100%	18.853,01
8.0											
9.0											
10.0											
	TOTAL MENSAL	R\$ 202.495,67	100,00%	20,75%	42.013,04	36,50%	73.904,96	42,76%	86.577,66		202.495,67
	ACUMULADO					57,24%	115.918,00	100,00%	160.482,62		



UNEMATCAP202235544A

